ಕಂಪನಿ ನಿಯಮಿತ

COMPLETION REPORT

Name of Work : DRILLING OF BOREWELL IN WARD NO. 14 IN T.DASARAHALLI SUB DIVISION

Sanctioned Estimate No. & Dt : Tender CE/DM/28/17-18 dt 19/4/2018

Head of Account which is Chargeable : D Cont. 1802

Work Order No. & Dt : 00100/2nd/17-18 dt 27/5/2018

Name of Contractor : TECHNICAL MANGER (WEST), KRIDL

Time stipulated for completion of work :

Delay in execution of work : –

Measurement recorded in :

Check measurement of the Asst. : M.B. No. 5674/1614

Asst. Exe. Eng. / Exe. Eng : M.B. No. 5674/46-14 Page No. 56.7332/1 to 56.7357/2

9. Name of the Office / Official incharge of the work : Page No. 56.7332/1 to 56.7357/2

10. a) Asst. Engineer :

b) Asst. Exe. Engineer : D ಮಂಜುನಾಥ ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ್

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
40.00	3998800 3697870	–	5072 2130.00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
...alli Division, Bangalore-57.

ACCOUNTS SUPTD. ( )

Scanned by CamScanner